


Cape Charles Town Harbor Breakwater Project Phase 1 & 2, FY 09/10

4/16/2010 – Project started 100 ft of silt cloth and bedding stone was laid, with pipes and blocks holding it in place.



Cape Charles Town Harbor Breakwater Project Phase 1 & 2, FY 09/10

4/24/2010 – Full length of pipes and blocks installed. Problems with the East Side. 4x4x8 Blocks settled more than expected. Precon, Langley & McDonald, and the Town discuss options and decided that a change order to relocate the 4x4x8 blocks to the west side was in the best interest.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

4/25/2010 – Relocating the 4x4x8 blocks has not started yet. Section 1.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**


4/27/10 – 4x4x8 Blocks being relocated and the North End Capped with Armor Stone. Section 1.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**



4/27/10 – Precon marine at work covering the pipes and blocks with Armor Stone.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

4/29/2010 – North End capped started placing Armor stone on the west side.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

4/29/10 – Placing armor stone on the west side of section 1.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

4/30/2010 – West side at low water.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

5/2/2010 – Looking North.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

5/4/2010 – Moving Forward.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

5/12/2010 – Adding more stone.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

5/13/2010 – West side looking south.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

5/13/2010 – Eastside looking South.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

5/20/2010 – Waiting an more Armor stone to arrive almost half complete of section one.



**Cape Charles Town Harbor
Breakwater Project Phase 1 & 2, FY 09/10**

**5/20/2010 – While waiting for Armor stone too complete section 1.
Precon begins section 2 with silt cloth and Bedding stone.**

